

## Clean Agent System Acceptance Test Report

### PROCEDURE

Upon completion of work, an inspection and test shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and the system left in service before the contractor's personnel leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against the contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

<b>Property name</b>	<b>Date</b>
<b>Property address</b>	
<b>Plans</b>	Accepted by approving authorities (names)
	Address
	Installation conforms to accepted plans <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span> Equipment used is approved <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span> If no, state deviations
<b>Instructions</b>	Person in charge of fire equipment has been instructed as to location of control valves and care and maintenance of this new equipment If no, explain <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Copies of appropriate instructions and care and maintenance charts have been left on premises If no, explain <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
<b>Enclosure</b>	Enclosure in conformance with construction documents If no, explain <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Enclosure integrity report received and approved <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
<b>Mechanical equipment</b>	System type <span style="float: right;"><input type="checkbox"/> Total flooding <input type="checkbox"/> Local app.</span>
	Agent storage containers properly located (in accordance with approved system drawings) <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Storage containers and mounting brackets fastened securely <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Piping, equipment, and discharge nozzles proper size and location <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Pipe size reduction and tee fitting position in conformance with design drawings <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Piping joints, discharge nozzles, and pipe supports securely fastened <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Discharge nozzle orientation in conformance with approved design drawings <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Nozzle deflectors (if installed) orientation in conformance with approved design drawings <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Location of alarms and manual emergency releases acceptable <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Current hazard configuration comparable to original configuration <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Enclosure test report received <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	All installed equipment listed for use <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
<b>Electrical equipment</b>	Proper operation verified for all auxiliary functions including alarm-sounding or displaying devices, remote annunciators, air-handling shutdown, and power shutdown <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Main/reserve transfer switch installed properly, readily accessible, and clearly identified <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Type and location of all detection devices verified <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Manual pull stations installed properly, readily accessible, accurately identified, and protected to prevent damage <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
<b>Pipe and fittings</b>	Piping pneumatically tested to 40 psi (276 kPa) for 10 minutes <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Pipe conforms to <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Standard
	Fittings conform to <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
Standard	
If no, explain	
<b>Pre-functional tests</b>	Each detector checked for proper response <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Polarity verified for all polarized alarm devices and auxiliary relays <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	EOL resistors installed across all alarm and detection circuits (where required) <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>
	Proper trouble response verified for all supervised circuits <span style="float: right;"><input type="checkbox"/> Yes <input type="checkbox"/> No</span>

## Clean Agent System Acceptance Test Report (Continued)

<b>Operational test</b>	Puff test completed and continuous flow and unobstructed piping and nozzles verified <input type="checkbox"/> Yes <input type="checkbox"/> No Alarm functions verified following detection initiation <input type="checkbox"/> Yes <input type="checkbox"/> No Manual release functions according to design specifications <input type="checkbox"/> Yes <input type="checkbox"/> No Abort switch functions according to design specifications <input type="checkbox"/> Yes <input type="checkbox"/> No Automatic valves tested and operation verified <input type="checkbox"/> Yes <input type="checkbox"/> No All pneumatic equipment tested and verified <input type="checkbox"/> Yes <input type="checkbox"/> No Full operational test for single or multiple hazards <input type="checkbox"/> Yes <input type="checkbox"/> No Weight before and after discharge _____ lb _____ kg For inert gas systems — pressure before and after discharge _____ psi _____ kPa <b>Remote Monitoring</b> Alarm signal from each input device on stand-by owner verified <input type="checkbox"/> Yes <input type="checkbox"/> No Trouble signal verified for each alarm condition on each signal circuit <input type="checkbox"/> Yes <input type="checkbox"/> No <b>Control panel primary power source</b> Control panel connected to a dedicated circuit <input type="checkbox"/> Yes <input type="checkbox"/> No Control panel labeled properly <input type="checkbox"/> Yes <input type="checkbox"/> No Control panel readily accessible <input type="checkbox"/> Yes <input type="checkbox"/> No Control panel secured from unauthorized access <input type="checkbox"/> Yes <input type="checkbox"/> No System returned to fully operational design condition <input type="checkbox"/> Yes <input type="checkbox"/> No	
<b>Signatures</b>	Name of installing contractor: _____ Tests witnessed by: For property owner:                      Title: _____ Date: _____ For contractor:                              Title: _____ Date: _____	
Notes:		
© 2017 National Fire Protection Association <span style="float: right;">NFPA 2001 (p. 2 of 2)</span>		